


COMPLETION REPORT

1	Name of the work	Engagement of Gangman and Hiring of Tractor Tippers for cleaning and Maintenance of road side drains and other civil works in ward no. 15		
2	Sanctioned Estimate No. & Date	EE/DD/AS/30/17-18 Date 01-08-2017 EE/DD/TS/20/17-18 Date 02-08-2017		
3	Head of Account which is chargeable	P-Code 3110		
4	Instrument Order NO. & Date	EE/DD/NO/140/17-18 Dated - 19-12-2017		
5	Name Of Contractor	Sri. NAGARAJA HOSUR, No. 133, 1st Main, 14th Cross, Soundarya Layout, Siddenahalli, Bangalore.		
6	Time Stipulated for Completion of work	120 days		
a				
b	Delay in Exculpation of Work	N/A		
7	Measurement recorded in	~~Archana Siddaram Jadhav~~		
8	Check Measurement of the Asst	Archana Siddaram Jadhav		
9	Name of the office/official in charge of the work	Subdivision Bagalacunte Road No - 15		
10	a) Asst. Eng/junior Eng	Archana Siddaram Jadhav		
	b) Asst. Exe Engineer	Shivakumar Odappa		
Sanctioned Estimate Amount		Amount Claims As per Actually Vide As per bills	Excess	Savings
1100000 = 10		112514 = 00 111770 = 00	1770 = 00 2514 = 10	—

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


 ASSISTANT ENGINEER.



 ASSIATANT EXECUTIVE ENGINEER EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike,
 Dasarahalli Division, Bangalore-57